

Act ID	Description	Orig Dur	Early Start	Early Finish	2008												2009												2010												2011	
					EI	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB								
ROCKAWAY PARK FORMER MGP SITE- CONTRACT AWARD																																										
2	Award Rockaway MGP	1d	31DEC07	31DEC07 A																																						
REMEDIAL DESIGN (95% Design Submission)																																										
4	Remedial design report (95% Design Submission)	147d	26DEC07	23JUL08 A	gn report (95% Design Submissio																																					
5	Contractor to Prepare Submittals	26d	26DEC07	27MAY08 A	tta																																					
6	Prepare Remedial Design Report (95% Design)	15d	01FEB08	22FEB08 A																																						
7	Team Review and Evaluation	5d	25FEB08	29FEB08 A																																						
8	Revise Remedial Design Report	5d	03MAR08	07MAR08 A																																						
9	Submit RDR to NYSDEC for Review & Comment	0		07MAR08 A																																						
10	NYSDEC Review & Comment on RDR (95% Design)	20d	10MAR08	23MAY08 A	on RDR (95% Desig																																					
14	NYSDEC to Facilitate Info Mtg with Public	40d	10MAR08	23MAY08 A	with Publ																																					
11	Receive NYSDEC Comments on RDR	0		20MAY08 A	on RD																																					
12	Prepare Response to NYSDEC Comments & Submit	5d	21MAY08	28MAY08 A	EC Comments & Subi																																					
13	Finalize 95% Design Submission for Info. Mtg	5d	21MAY08	28MAY08 A	sion for Info. Mi																																					
15	Informational Meeting	1d	23JUL08	23JUL08 A	Meetin																																					
PRE-MOBILIZATION ACTIVITIES																																										
20	Revise Pre-Mobilization Letter Work Plan	5d	02MAY08	07MAY08 A	rk Pl;																																					
21	Submit Pre-Mob Ltr. Work Plan to NYSDEC for R&C	0		09MAY08 A	o NYSDEC for R&																																					
22	NYSDEC Review Comment on Pre-Mob Ltr. Work Plan	10d	12MAY08	23MAY08 A	n Pre-Mob Ltr. Work P																																					
17	Pre-mobilization Letter Work Plan	14d *	21MAY08	10JUN08 A	ork Pl;																																					
18	Prepare Pre-Mobilization Letter Work Plan	10d	21MAY08	10JUN08 A	Letter Work Pl;																																					
19	Team Review and Evaluation	5d	21MAY08	28MAY08 A																																						
23	Prep. Response to NYSDEC Comment on Pre-Mob	10d	26MAY08	03JUN08 A	C Comment on Pre-Mob P																																					
24E	Utility Locate	5d	04JUN08	06JUN08 A																																						
24	Mobilize to Perform Pre-Mob Activities	5d	09JUN08	10JUN08 A	ob Activitie																																					
24F	In-Situ Waste Characterization	5d	09JUN08	28NOV08	</																																					

[illegible]

